

## NARRATIVE AND PICTORIAL REPORT OF ENF CONSTRUCTION OF THE RESTAURANT

On the 21<sup>st</sup> of October, ENF started with the second phase of the construction of the restaurant as an income generating project funded by Stichting Mukwano for an amount of **UGX 40,412,000**. The money would cover the second, third and fourth phases of construction for a period of 9 weeks. These phases included construction of; the super structure, roof structure and mechanical, plumbing and electrical works. All the following phases have been completed and verified by ENF with some unforeseen overruns of **UGX 8.500.000**. (please see attached accountability in excel).

The remaining phases (5, 6 and 7) are; doors and windows, finishes and external works amounting to **UGX 50,903,695.** These can be completed by the 30<sup>th</sup> of December if money is available. ENF is also humbly requesting Stichting Mukwano to fund the unforeseen overruns of **UGX 8.500.000** for phases (2,3 and 5). The community is happy with the works are showing much interest in renting the premises as soon as possible. The board of ENF is so grateful to their friends/ sponsors of Stichting Mukwano for funding this project. May God richly bless you

## Below is a pictorial report of the works.









Beam level of the eating area

Open eating area



Phiona stands in front of the salon at one of the visist

Timber for starting roofing works







Reported by;Mary Phiona Nalweyiso- Secretary on behalf of ENF