

Let's help each other

PROGRESS REPORT KACHICA AND KAMULI CHILDCARE NURSERY & PRIMARY SCHOOL November 2017

December16 - February17

Construction of Girls & Boys toilets



Toilets with handwashing facilities completed Funded by Heumen (€ 4.300) and Tusaidiane (€ 1.429)

2017 Action Plan (Budget € 21.317)

- √ Foundation/registration of CBO
- Capacity building (school, CBO, women group
 - √ Start acquisition of land title
 - √ Realization hand-washing facilities
 - √ Construction of 2 class rooms
 Construction of a kitchen
 - Furniture for existing and new class rooms

The positions with $\sqrt{}$ are done or in implementation. No money this year for kitchen and furniture.



Members of KACHICA started with putting up a natural fence and digging gully's for diverting rainwater.

February - April17

Visit to District Education Office, land acquisition process & foundation of KACHICA

The District has written that the school is a known Educational Institute and that any assistance is highly appreciated.

The District will recommend the school to the Ministry of Education and Sports and will cooperate according to the 5-year School Development Plan

Land acquisition process started

Kamuli Childcare Association (KACHICA) registered under number 17124/2017

Financial requirements for the above (€ 1.052) funded by Tusaidiane Uganda

May17- October17

Fundraising for 2017 Action Plan

Mirembe/Heumen € 2.025 Tusaidiane Uganda € 5.990

Sufficient to start construction of 2 class rooms; still insufficient to complete class rooms!



Plastering internal and external have started

The next page shows several pictures taken during supervision of the construction on the 10th of November.

Natural fence is already germinating.

Buildings under construction are already used for community service. Pupils are happy and playing around, even if the playing field is still of the Uganda-type.

