



● **FRALIBI** ●

St. Francis Little Birds

Community Development Association

P.O. Box 354, Kyotera

Reg. No. FRALIBI CDA: 188201

+256785357067 / ferdinandlittlbirds@gmail.com
+256782956221 / godfreylittlbirds@gmail.com

Our
Development
Partner



Tusaidiane Uganda

www.tusaidiane.com

Mobile: +256752766402

P.O. Box 32071, Kampala

tul.sharifa@gmail.com

31 DECEMBER 2015

4TH PROGRESS REPORT ON SCHOOL CONSTRUCTION ST FRANCIS LITTLE BIRDS



Left picture: the completed Boys Dormitory.
In front the wall for preventing flooding of the
Vocational rooms at the right.

The left arrow points to the Nursery Class Rooms,
which are on beam level now
(lower picture left).

The right arrow points to the Kitchen just started
before Christmas. Today on the 30th of December
the workers have started raising the walls
(lower picture right).



Nursery Class Rooms



The Kitchen



**In the Christmas week the Girls Dormitory
has been roofed**



**Ferdinand Kafeero, Chairman FRALIBI CDA with all
beds ready and stored in Vocational Rooms**



● **FRALIBI** ●

St. Francis Little Birds


Community Development Association

P.O. Box 354, Kyotera

Reg. No. FRALIBI CDA: 188201

+256785357067 / ferdinandlittlbirds@gmail.com
+256782956221 / godfreylittlbirds@gmail.com

Our
Development
Partner



Tusaidiane Uganda

www.tusaidiane.com

Mobile: +256752766402

P.O. Box 32071, Kampala

tul.sharifa@gmail.com



Left: the cooks with Sharifa (the Administrator of Tusaidiane Uganda) sitting next to their temporary kitchen



HAPPY NEW YEAR FOR THE ENTIRE CONSTRUCTION TEAM WITH ALL WORKERS



WITH TEAMWORK IT IS A PIECE OF CAKE TO CUT THE CAKE

What remains for January and February 2016

- Construction completion of Girls Dormitory and Nursery (1st & 2nd week of January)
- Installation of rainwater harvesting tanks for Dormitories (2nd week of January)
 - Installation of Solar (2nd week of January)
 - Construction Kitchen and construction of stoves (January)
 - Painting of all buildings (1st week of February)
 - Construction of Dining Hall (February)
- Completion of flooding provisions in front of the school (4th week of January & February)
 - Completion of fence poles and fixing chain link (January/early February)
 - Grading and levelling the compound (end of January)

**WE WILL BE READY BY THE 22ND OF FEBRUARY,
THE OFFICIAL START-DATE OF THE SCHOOL-YEAR 2016**

(Start is late this year because of elections on the 18th of February)